

Patel Residence

Description	Status	Performed?	Date Sent	GC Notice 2	GC Notice 3	CO #	T&M #	Invoice	GC #	TOTALS	Amnt Approved	Difference
CO1: Subfloor Change	sent	✓	3/11/2021			1				\$12,122.88		
tnm1: Platforms added, doors and windows were moved	sent	✓	5/10/2021				1			\$11,449.90		
CO2: Upgrade 5/8" drywall throughout.	sent	✓	1/17/2022			2				\$2,750.00		
	sent	✓	1/17/2022			3				\$12,723.70		
CO3: Cove lighting soffits, per new details.												
CO4: Patel Residence - Stairs	sent	✓	1/17/2022			4				\$16,219.72		
CO5: Framing under the stairs	sent	✓	4/5/2022			5				\$6,295.28		
CO6: Reach Lift Expense	sent	✓	4/8/2022			6				\$1,487.72		
CHANGE ORDER TOTALS							\$63,049.20			\$0.00		