

Foothill High School

Description	Status	Performed?	Date Sent	GC Notice 2	GC Notice 3	CO #	T&M #	Invoice	GC #	TOTALS	Amnt Approved	Difference
Building J Extra Shear Not in plans		✓				1				\$1,665.40		
RFI 67: Penetrations for thru bolts		✓	4/12/2021			2				\$11,721.60		
CO3: Electrical Panels, Per RFI# 82	void	✓	5/25/2021			3				\$17,554.93		
CO4: Replace 6x8 post at grids A, per Engineer		✓	5/25/2021			4				\$1,593.54		
CO5: Per RFI# 93		✓	5/25/2021			5				\$4,950.06		
CO6: ASI 7, New double doors		✓	5/26/2021			6				\$51,995.04		
CO7: Replace 6x8 Post		✗	6/1/2021			7				\$3,252.15		
CO8: Per RFI# 120, Installation of roof joist bridging per walk with superintendent.	done	✓	9/16/2021			8			3	\$16,448.30	\$16,414.00	
tnm1: Bracing of Roof Joist	sent	✓	9/22/2021				1			\$6,717.92		
tnm2: Bracing of Roof Joist Cont.	sent	✓	9/22/2021				2			\$3,907.20		
CHANGE ORDER TOTALS										\$116,553.99	\$16,414.00	