The Village at Burlingame

				_		0					
Description	Status	Performed?	Date Sent	GC Notice 2	GC Notice 3	CO#	T&M #	GC#	TOTALS	Amnt Approved	Difference
Overall lumber escalation	void	×	7/28/2021			1			\$735,420.31		
CO for Lumber Increase - FRT Only	done	✓	8/4/2021			2		2	\$299,694.94	\$299,694.00	-\$0.94
CO for Truss Increase	done					3		2	\$397,110.00	\$397,110.00	\$0.00
CO for DF Lumber Increase	done	✓				4			\$40,328.29	\$40,328.00	-\$0.29
RFI 83: Party Wall Structural Members Change	done		12/13/2021			5		7	\$29,018.33	\$29,018.33	\$0.01
Menlift	done	✓	12/13/2021			6		6	\$6,076.91	\$6,076.91	\$0.00
Crane Shoring	done	\checkmark					1	5	\$13,500.00	\$13,500.00	\$0.00
CO#7 Adding support on top of door	done	✓	12/13/2021			7		7	\$3,426.57	\$3,426.57	\$0.00
CO#8 Pop out at levels 2 - 5	sent	\checkmark	12/15/2021			8			\$5,689.53		
Insurance Deduct	done	✓						4	-\$100,786.58	-\$100,786.58	\$0.00
CO#9 Parapet handrail blocking	void	×	1/11/2022			9			\$62,325.38		
Delta 7 - EBM Support	VOID	×	1/21/2022			10			\$189,934.45		
CO#9 Parapet handrail blocking - Revised	VOID	×	1/26/2022			9r1			\$73,933.08		
CO#11 RFI 113 Trellis	sent		2/2/2022			11			\$8,417.85		
CO#12 Stair Treads Requested by Super.	done		2/15/2022			12		8	\$1,553.58	\$1,553.58	
CO#13 Guardrail Backing	done	✓	3/1/2022			13		9	\$9,177.00	\$9,177.00	\$0.00
CO#14 Sheeting on lower Parapet Walls and	done	√	3/8/2022			14		10	\$19,773.60	\$19,773.60	
A/C units	uone	~	3/8/2022			14		10	\$15,773.00	\$15,775.00	\$0.00
tnm1: Framing of new curves and platform	sent						1		\$7,025.92		
CO#15 2x12x16 DF Per Superintendent	sent					15			\$315.05		
CO for Artisan to HardiePlank Siding						16			\$30,738.89		
Credit for switching from Artisan Siding						17			-\$51,332.10		
CHANGE ORDER TOTALS \$724									562.16	\$718,871.41	l
								T,		7.10,071.11	I